Data Center Program Workflow

Butlr Senior Program Manager, Data Operations: one owner from signed deal to expansion

◆ Gate: must pass to enter next phase ↻ **Failed gate loops back**

Deal commitment from Sales → **Long-term contract and updated playbook**

PHASE 1 Initiate

- Kick off Butlr, partner, and customer teams
- Set roles, timeline, comms cadence
- Turn deal commitments into one plan
- Baseline milestones, dependencies, owners

G1 Plan approved
RACI agreed; both sides accept baseline

PHASE 2 Prepare

- Configure, test, and QA POC units
- Ship and clear customs with Shenzhen team
- Secure site access and install windows
- Design BMC, API, and alert integrations

G2 Ready to install
Units on site; window set; interfaces agreed

PHASE 3 Pilot and validate

- Install in live hall with no shutdown
- Cover racks, busway, RPP, PDU, CDU, pipes
- Run validation tests with engineering
- Compare thermal twin to CFD; tune

G3 Validation passed
Devices reporting; alerts accurate; test report

PHASE 4 Integrate and launch

- Take integrations live; verify data flows
- Run pre-launch readiness with Product
- Confirm configs, docs, and support
- Controlled go-live

G4 Customer accepts
Data live in customer tools; readiness signed

PHASE 5 Operate and expand

- Lead technical customer success
- Monitor system health and adoption
- Run check-ins; resolve issues fast
- Bring expansion and upsell to Sales

G5 POC converted
Contract or expansion in pipeline

Every week, all phases Track the plan · Raise risks early · Push blockers to resolution · Report status inside and outside Butlr · Capture playbook lessons

Tasks from the Butlr job description and Butlr Data Center page. Phase grouping and gate criteria are a proposed framing.

Daobing Ye